Phone Off: 080-22961935 / 1946
E-mail: centrans9@gmail.com

BANGALORE UNIVERSITY
DEPARTMENT OF CIVIL ENGINEERING

JNANA BHARATHI
BANGALORE - 560 056

BUB/CTE/2015-16

1. TESTING OF FINE AGGREGATES: **Date: 21-10-2015**

Sub: Testing of Fine Aggregates.

{Project*: Construction of Burial Ground Compound Wall (Balance work) at Sampigehalli in ward no 05.in Chokanahalli village limits .instead of change of place with ny financial effect:Improvements to roads ,drains and Covering slab at Basavalingappa nagara ward no 05.Byatarayanapura.

Letter No. Testing/BUB/2015-16, dated 19-10-2015

Sample supplied to lab by : Assistant Executive Engineer,
Byatarayanapura Sub Division,
BBMP, Bangalore

Name of the Contractor: Sri S.K.Keshavamurthy.Bangalore.

TABLE - 1.1 : SIEVE ANALYSIS :

IS Sieve Size, mm	Percentage Passing	Specification as Per IS: 383-1970(Reaffirmed 2002) Percentage Passing			Remarks
		Zone-I	Zone-II	Zone -III	
04.75	97.90	90-100	90-100	90-100	The Sample Conforms to Grading **Zone-II**
02.36	88.30	60-95	75-100	85-100	
01.18	70.00	30-70	55-90	75-100	
600. mic	47.00	15-34	35-59	60-79	
300.mic	19.30	5-20	8-30	12-40	
150.mic	2.80	0-10	0-10	0-10	

TABLE 1.2 ;

Sl No	Test Conducted	Sample	Results	Requirements as Per IS. Specification IS :383-1970 (Reaffirmed 2002)
1	Silt Content	001	1.48%	Not more than 8%
2.	Specific Gravity	----	2.61	-------

*As Furnished by Client.

The Results relate only to the items tested.

G.R. HARISH
Professor
Department of Civil Engineering
Jnana Bharathi Compus
BANGALORE UNIVERSITY
Bangalore-560 056.

21/10/2015

Dr. MANJESH .L
ME (Civil Engg.), Ph D MISTE.MIRC
Associate Professor
Department of Civil Engineering
Bangalore University Jnanabharathi Campus
BANGALORE- 560 056
e-mail manjesh11@yahoo.com

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore

Phone Off: 080-22961935 / 1946
E-mail: centrans9@gmail.com

BANGALORE UNIVERSITY
DEPARTMENT OF CIVIL ENGINEERING

JNANA BHARATHI
BANGALORE - 560 056

BUB/CTE/2015-16

1. TESTING OF COARSE AGGREGATES (40 mm): **Date: 21-10-2015**

Sub: Testing of Coarse Aggregates.

{Project*: Construction of Burial Ground Compound Wall (Balance work) at Sampigehalli in ward no 05.in Chokanahalli village limits .instead of change of place with ny financial effect:Improvements to roads ,drains and Covering slab at Basavalingappa nagara ward no 05.Byatarayanapura.

Letter No. Testing/BUB/2015-16, dated 19-10-2015

Sample supplied to lab by : Assistant Executive Engineer,
Byatarayanapura Sub Division,
BBMP, Bangalore

Name of the Contractor: Sri S.K.Keshavamurthy.Bangalore.

Table - 1.1 : SIEVE ANALYSIS :

IS Sieve Size, mm	Percentage passing	Requirements as per IS 383-1970 (Reaffirmed on 2002) % Passing	
	40 mm Sample	*Single size*	*Graded*
40mm	97.70	85-100	95 – 100
20mm	68.00	0 -20	30- 70
10mm	24.50	0 -5	10- 35
4.75mm	Nil	------	0 - 5

TABLE 1 2 :

SL No	Test conducted	Sample No	Results	Requirements as per IS:383-1970 & Test Conforms to IS 2386(Part I to IV) – 1963 (Reaffirmed on 2002)
1.	Flakiness Index	As above	15.40 %	Not to exceed 25 %
2.	Crushing value	----,,----	26.60%	Not to exceed 45 % for concrete other than for wearing surfaces and 30% for concrete for wearing surfaces

*As Furnished by Client.

The Results relate only to the items tested.

G.R. HARISH
Professor
Department of Civil Engineering
Jnana Bharathi Campus
BANGALORE UNIVERSITY
Bangalore-560 056.

21/10/2015
Dr. MANJESH .L
ME (Civil Engg) Ph D MISTE MIRC
Associate Professor
Department of Civil Engineering
Bangalore University Jnanabharathi Campus
BANGALORE- 560 056
e-mail: manjeshl@yahoo.com

AE-05
Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore

Phone Off: 080-22961935 / 1946
E-mail: centrans9@gmail.com

BANGALORE UNIVERSITY
DEPARTMENT OF CIVIL ENGINEERING

JNANA BHARATHI
BANGALORE - 560 056

BUB/CTE/2015-16

1. TEST REPORT ON CEMENT:

Date: 28-10-2015

Sub: Testing of 53 Grade Cement Sample (IS 12269-1987).
{Project*: Construction of Burial Ground Compound Wall (Balance work) at Sampigehalli in ward no 05.in Chokanahalli village limits .instead of change of place with ny financial effect:Improvements to roads ,drains and Covering slab at Basavalingappa nagara ward no 05.Byatarayanapura.

Letter No. Testing/BUB/2015-16, dated 19-10-2015

Sample supplied to lab by : Assistant Executive Engineer,
Byatarayanapura Sub Division,
BBMP, Bangalore

Name of the Contractor: Sri S.K.Keshavamurthy.Bangalore.

PHYSICAL TESTS ON CEMENT

Brand* : Birla
Grade * : 53
Type * : OPC
Date : 20-10-2015 to 27-10-2015

SL No	Name of Test	Results	Requirements as per
		Cement Sample	IS 12269-1987
1	Initial setting time	**148min**	Shall not be less than 30 min
2	Final setting time	**258min**	Shall not be more than 600 min
3	Fineness (by dry sieving on IS 90 micron sieve)	**2.80 %**	Not to exceed 10.0%
4	Soundness test(by Le-Chatelier's method)	**1.60 mm**	Shall not be more than 10 mm
5	Compressive strength a) 3 days (average of three results) b) 7 days (average of three results)	**29.90 N/ Sq mm** **42.20N/Sq mm**	Shall not be less than 27 N/Sqmm Shall not be less than 37N/Sqmm

*As Furnished by Client.
The Results relate only to the items tested.

G.R. HARISH
Professor
Department of Civil Engineering
Jnana Bharathi Campus
BANGALORE UNIVERSITY
Bangalore-560 056.

AE-05
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Dr. MANJESH .L
ME (Civil Engg) Ph D MISTE.MIRC
Associate Professor
Department of Civil Engineering
Bangalore University Jnanabharathi Campus
BANGALORE- 560 056
e-mail: manjeshl@yahoo.com

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore

FOR QUALITY & EXCELLENCE IN HIGHER EDUCATION
Accredited by NAAC

BANGALORE UNIVERSITY
DEPARTMENT OF CIVIL ENGINEERING

Phone Off: 080-22961935 / 1946
E-mail: centrans9@gmail.com

JNANA BHARATHI
BANGALORE - 560 056

BUB/CTE/2015-16 **Date: 21-10-2015**

1. TEST REPORT ON REINFORCEMENT STEEL :

Sub: Testing of Reinforcement Steel of diameter 10mm.

{Project*: Construction of Burial Ground Compound Wall (Balance work) at Sampigehalli in ward no 05.in Chokanahalli village limits .instead of change of place with ny financial effect:Improvements to roads ,drains and Covering slab at Basavalingappa nagara ward no 05.Byatarayanapura.

Letter No. Testing/BUB/2015-16, dated 19-10-2015

Sample supplied to lab by : Assistant Executive Engineer,
Byatarayanapura Sub Division,
BBMP, Bangalore

Name of the Contractor: Sri S.K.Keshavamurthy.Bangalore.

TABLE – 1

SL No	Details	For 10mm	
		Test Results	Min Req as per IS 1786-2008
01	Observed diameter of bar	**10.0mm**	10.0mm
02	Observed Wt/m Length **Kg/m**	**0.620**	0.567
03	Proof stress/Yield stress, fy , **N/mm^2**	**556.0**	500.0
04	Bend/ Re bend Test	**Ok**	---
05	Percentage of Elongation, %	**20.30**	12.00
06	Ultimate Tensile Strength **N/mm^2**	**624.0**	545.0

*As furnished by Client.

The Results relate only to the items tested.

G.R. HARISH
Professor
Department of Civil Engineering
Jnana Bharathi Campus
BANGALORE UNIVERSITY
Bangalore-560 056.

21/10/2015
Dr. MANJESH .L
ME (Civil Engg), Ph D MISTE.MIRC
Associate Professor
Department of Civil Engineering
Bangalore University Jnanabharathi Campus
BANGALORE- 560 056
E-mail: manjeshl@yahoo.com

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore

BANGALORE UNIVERSITY
DEPARTMENT OF CIVIL ENGINEERING

Phone Off: 080-22961935 / 1946
E-mail: centrans9@gmail.com

JNANA BHARATHI
BANGALORE - 560 056

BUB/CTE/2015-16 **Date: 21-10-2015.**

1. TEST REPORT ON PRE –CAST SOLID BLOCKS:

Sub: Testing of Pre-Cast Solid Block (PCC blocks) - 400X200X200mm.

{Project*: Construction of Burial Ground Compound Wall (Balance work) at Sampigehalli in ward no 05.in Chokanahalli village limits .instead of change of place with ny financial effect:Improvements to roads ,drains and Covering slab at Basavalingappa nagara ward no 05.Byatarayanapura.

Letter No. Testing/BUB/2015-16, dated 19-10-2015

Sample supplied to lab by : Assistant Executive Engineer,
Byatarayanapura Sub Division,
BBMP, Bangalore

Name of the Contractor: Sri S.K.Keshavamurthy.Bangalore.

I. COMPRESSIVE STRENGTH :

Sl No	Identification	Dimensions, mm	Compressive Strength N/Sq.mm	Average value N/Sq.mm	Remarks
1	"8"	400X200X200	5.10	**4.93**	Minimum Compressive strength as per IS 2185 (Part-1) -2005 For Grade C-4= 4.00 N/mm^2
2		400X200X200	4.80		
3		400X200X200	4.90		

*As Furnished by Client.

The Results relate only to the items tested.

G.R. HARISH
Professor
Department of Civil Engineering
Jnana Bharathi Campus
BANGALORE UNIVERSITY
Bangalore-560 056.

Dr. MANJESH .L
ME (Civil Engg), Ph D MISTE.MIRC
Associate Professor
Department of Civil Engineering
Bangalore University Jnanabharathi Campus
BANGALORE- 560 056

AE-05
ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore

FOR QUALITY & EXCELLENCE IN HIGHER EDUCATION
Accredited by NAAC

BANGALORE UNIVERSITY
DEPARTMENT OF CIVIL ENGINEERING

Phone Off: 080-22961935 / 1946
E-mail: centrans9@gmail.com

JNANA BHARATHI
BANGALORE - 560 056

BUB/CTE/2015-16

DATE: 11-11-2015

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (07days Compressive Strength)

{Project*: Construction of Burial Ground Compound Wall (Balance work) at Sampigehalli in ward no 05.in Chokanahalli village limits .instead of change of place with ny financial effect:Improvements to roads ,drains and Covering slab at Basavalingappa nagara ward no 05.Byatarayanapura.

Letter No. Testing/BUB/2015-16, dated 10-11-2015

Sample supplied to lab by : Assistant Executive Engineer,
Byatarayanapura Sub Division,
BBMP, Bangalore

Name of the Contractor: Sri S.K.Keshavamurthy.Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{20}

TABLE 1.1 :

Sl No	Location/ Identification *	Date of Casting*	Date of Testing	Age in Days	C/S Area in Mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	03-11-15	10-11-15	07	22500	410	18.22	**18.07**
	002	"	"	"	"	400	17.77	
	003	"	"	"	"	410	18.22	

*As Furnished by Client.

The Results relate only to the items tested.

G.R. HARISH
Professor
Department of Civil Engineering
Jnana Bharathi Compus
BANGALORE UNIVERSITY
Bangalore-560 056.

11/11/2015
Dr. MANJESH .L
ME (Civil Engg) Ph D MISTE.MIRC
Associate Professor
Department of Civil Engineering
Bangalore University Jnanabharathi Campus
BANGALORE- 560 056
e-mail manjeshl@yahoo.com

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore

Phone Off: 080-22961935 / 1946
E-mail: centrans9@gmail.com

BANGALORE UNIVERSITY
DEPARTMENT OF CIVIL ENGINEERING

JNANA BHARATHI
BANGALORE - 560 056

BUB/CTE/2015-16

DATE: 07-11-2015

1. TEST REPORT ON CEMENT CONCRETE CUBES:

Sub: Testing of Concrete Cubes (07days Compressive Strength)

{Project*: Construction of Burial Ground Compound Wall (Balance work) at Sampigehalli in ward no 05.in Chokanahalli village limits .instead of change of place with ny financial effect:Improvements to roads ,drains and Covering slab at Basavalingappa nagara ward no 05.Byatarayanapura.

Letter No. Testing/BUB/2015-16, dated 06-11-2015

Sample supplied to lab by : Assistant Executive Engineer,
Byatarayanapura Sub Division,
BBMP, Bangalore

Name of the Contractor: Sri S.K.Keshavamurthy.Bangalore.

RESULTS OF COMPRESSIVE STRENGTH ON CEMENT CONCRETE

CUBE SPECIMENS

Dimensions of Specimen : 150 X 150 X 150mm

Grade of Concrete* : M_{15}

TABLE 1.1 :

Sl No	Location/ Identification *	Date of Casting*	Date of Testing	Age in Days	C/S Area in Mm^2	Maximum Load in K.N	Compressive Strength (N/mm^2)	Avg. Value
1	001	31-10-15	06-11-15	07	22500	310	13.77	**13.84**
	002	"	"	"	"	315	14.00	
	003	"	"	"	"	310	13.77	

*As Furnished by Client.

The Results relate only to the items tested.

G.R. HARISH
Professor
Department of Civil Engineering
Jnana Bharathi Compus
BANGALORE UNIVERSITY
Bangalore-560 056.

Dr. MANJESH .L.
ME (Civil Engg) Ph D MISTE MIRC
Associate Professor
Department of Civil Engineering
Bangalore University Jnanabharathi Campus
BANGALORE- 560 056
e-mail: manjeshl@yahoo.co.in

ಸಹಾಯಕ ಕಾರ್ಯನಿರ್ವಾಹಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

Assistant Executive Engineer
Byatarayanapura Sub Division
B.B.M.P. Bangalore